Grantee: Lansing, MI

Grant: B-08-MN-26-0007

January 1, 2012 thru March 31, 2012 Performance Report



Grant Number: B-08-MN-26-0007	Obligation Date: 03/30/2009	Award Date:
Grantee Name: Lansing, MI	Contract End Date: 03/30/2013	Review by HUD: Submitted - Await for Review
Grant Amount: \$5,992,160.00	Grant Status: Active	QPR Contact: No QPR Contact Found
Estimated PI/RL Funds: \$0.00		
Total Budget: \$5,992,160.00		
Disasters:		
Declaration Number NSP		
Narratives		
Areas of Greatest Need:		
Population in Lansing has been declining slowly of vacant units topped 13% of the housing stock more than tripled between 2004 and 2007. For high or very high risk of foreclosure abandonme a concentration of subprime lending and foreclosure.	y for two decades. Unemployment has increased k, even before the mortgage foreclosure crisis be eclosures continued to rise through 2008 and rerent in the next 18 months. Based on data availab osure activity. These were seleceted as NSP prioh, Baker Donora and Southwest Lansing neighbors.	gan to hit in full. The number of foreclosures nained high in 2009. Most of the City faces a le in fall 2008, eight areas of the city had seen rity areas. They are Comstock Area, Prudden,
Distribution and and Uses of Funds:		
demolishing vacant blighted housing units and areas. Vacant housing that is contributing to ne successfully marketed. Some vacant housing u assistance needs to be made available to help construction is needed on infill lots. Prospective	lization of the housing market. Excess supply of substandard housing that cannot be fully rehabiliting the properties of	ated because it is located in flood prone sold where completed units can be families. Neighborhood stabilization d housing deterioration. Some new all barriers to home ownership and overcome
Definitions and Descriptions:		
Low Income Targeting:		
Acquisition and Relocation:		
Public Comment:		



Overall

Total Projected Budget from All Sources

2

N/A

This Report Period

To Date

\$5,992,160.00

Total Budget	\$0.00	\$5,992,160.00
Total Obligated	\$0.00	\$5,992,160.00
Total Funds Drawdown	\$0.00	\$4,790,288.14
Program Funds Drawdown	\$0.00	\$4,790,288.14
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,734,983.16
Match Contributed	\$0.00	\$267,000.00

Progress Toward Required Numeric Targets

Requirement	Required	To Date
Overall Benefit Percentage (Projected)		0.00%
Overall Benefit Percentage (Actual)		0.00%
Minimum Non-Federal Match	\$0.00	\$267,000.00
Limit on Public Services	\$898,824.00	\$0.00
Limit on Admin/Planning	\$599,216.00	\$153,096.61
Limit on State Admin	\$0.00	\$153,096.61

Progress Toward Activity Type Targets

Progress Toward National Objective Targets

 National Objective
 Target
 Actual

 NSP Only - LH - 25% Set-Aside
 \$1,498,040.00
 \$1,500,000.00

Overall Progress Narrative:

Work is nearly complete for most NSP projects. All planned acquisition has been completed. The Neighborhood Empowerment Center is finished and occupied. Rehabilitation of foreclosed homes for sale and for rent is complete except for minor changes and seasonal work. Sale is pending for one completed new construction unit. Demolition is complete for all but one unit.

Project Summary

Project #, Project Title	This Report Period	To Date	te
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
1-1, Permanent Supportive Housing Development	\$0.00	\$1,500,000.00	\$1,500,000.00
2-1, Library Rehabilitation	\$0.00	\$850,000.00	\$850,000.00
3-1, Home owner Purchase and Rehabilitation Assistance	\$0.00	\$0.00	\$0.00
4-1, Demolition and Deconstruction	\$0.00	\$400,000.00	\$383,801.26
5-1, Housing Rehabilitation and Resale	\$0.00	\$840,000.00	\$840,000.00



6-1, New Construction	\$0.00	\$250,000.00	\$215,108.77
7-1, Home Buyer Assistance	\$0.00	\$0.00	\$0.00
8-1, Land Bank Acquisition, Disposition and Maintenance	\$0.00	\$1,552,944.00	\$848,281.50
9, Administration	\$0.00	\$599,216.00	\$153,096.61
9999, Restricted Balance	\$0.00	\$0.00	\$0.00



Activities

Grantee Activity Number: 1

Activity Title: Permanent Suportive Housing Development

Activity Category: Activity Status:

Rehabilitation/reconstruction of residential structures Under Way

Project Number: Project Title:

I-1 Permanent Supportive Housing Development

Projected Start Date: Projected End Date:

12/01/2008 03/01/2013

Benefit Type: Completed Activity Actual End Date:
Direct Benefit (Households)

National Objective: Responsible Organization:

NSP Only - LH - 25% Set-Aside OCOF

Jan 1 thru Mar 31, 2012 **To Date Overall Total Projected Budget from All Sources** \$1,500,000.00 **Total Budget** \$0.00 \$1,500,000.00 **Total Obligated** \$0.00 \$1,500,000.00 **Total Funds Drawdown** \$0.00 \$1,500,000.00 **Program Funds Drawdown** \$0.00 \$1,500,000.00 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$0.00 \$267,784.18 **Match Contributed** \$0.00 \$0.00

Activity Description:

Acquire and rehabilitate foreclosed homes for use as permanent supportive housing for homeless families.

Location Description:

NSP eligible block group

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	10/11
# ELI Households (0-30% AMI)	0	0/0



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	10/11
# of Singlefamily Units	0	0/11

Beneficiaries Performance Measures

	This	This Report Period		Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Lo	ow/Mod%
# of Households	0	0	0	8/11	0/0	8/11	100.00
# Renter Households	0	0	0	0/11	0/0	0/11	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Activity Title: Rehabilitation of former Library

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities Under Way

Project Number: Project Title:

2-1 Library Rehabilitation

Projected Start Date: Projected End Date:

03/01/2009 02/01/2011

Benefit Type: Completed Activity Actual End Date:

Area Benefit (Survey)

National Objective: Responsible Organization:

NSP Only - LMMI GLHC

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$850,000.00
Total Budget	\$0.00	\$850,000.00
Total Obligated	\$0.00	\$850,000.00
Total Funds Drawdown	\$0.00	\$850,000.00
Program Funds Drawdown	\$0.00	\$850,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
GLHC	\$0.00	\$0.00
Match Contributed	\$0.00	\$267,000.00

Activity Description:

Rehabilitate a 17,000 sq. ft. building for use as a one-stop Housing and Community Resource Center/Neighborhood Empowerment Center.

Location Description:

Corner Maple St. and Pine St. in Comstock NSP priority area, census tract 5.

Activity Progress Narrative:

The Neighborhood Empowerment Center is completed and occupied.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	3/1
# of Non-business Organizations	0	6/2

This Report Period Cumulative Actual Total / Expected

Total Total

of Housing Units

Total

0
0/0



of Multifamily Units 0 0/0 # of Singlefamily Units 0 0/0

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

 Low
 Mod
 Total Low/Mod%

 39920
 26476
 118058
 56.24

Activity Locations

of Persons

Address City County State Zip Status / Accept

Michigan - Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Activity Title: Homeowner Purchase Rehabilitation (HPR)

Activitiy Category:

Homeownership Assistance to low- and moderate-income

Project Number:

3-1

Projected Start Date:

03/01/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Planned

Project Title:

Home owner Purchase and Rehabilitation Assistance

Projected End Date:

03/01/2013

Completed Activity Actual End Date:

Responsible Organization:

GLHC

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total Budget	\$0.00	\$0.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
GLHC	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Assist eligible home buyers in selecting, acquiring, rehabilitation properties and finding affordable fixed-rate mortgages.

Location Description:

Southwest Lansing or any NSP eligible block group.

Activity Progress Narrative:

This activity has been canceled.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Housing Units 0 0/0

Beneficiaries Performance Measures

| This Report Period | Cumulative Actual Total / Expected | Low | Mod | Total | Low | Mod | Total Low/Mod% | # of Households | 0 | 0 | 0 | 0/0 | 0/0 | 0/0 | 0/0 | 0

9



Owner Households 0 0 0/0 0/0 0/0 0/0 0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Activity Title: Demolition of blighted property

Activity Category: Activity Status:

Clearance and Demolition Under Way

Project Number: Project Title:

Projected Start Date: Projected End Date:

03/01/2009 03/01/2013

Benefit Type: Completed Activity Actual End Date:

Direct Benefit (Households)

4-1

National Objective: Responsible Organization:

NSP Only - LMMI ICLB

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$400,000.00
Total Budget	\$0.00	\$400,000.00
Total Obligated	\$0.00	\$400,000.00
Total Funds Drawdown	\$0.00	\$383,801.26
Program Funds Drawdown	\$0.00	\$383,801.26
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$124,273.03
ICLB	\$0.00	\$124,273.03
Match Contributed	\$0.00	\$0.00

Demolition and Deconstruction

Activity Description:

Demolition of blighted property that is not feasible for rehabilitation.

Location Description:

Homes in 100 year flood plain or any NSP target area.

Activity Progress Narrative:

Demolition is complete for 65 units. One demolition in the flood plain is awaiting approval.

Accomplishments Performance Measures

This Report Period	Cumulative Actual Total / Expected
Total	Total
0	84/60
0	0/0
0	0/0
0	0/0
0	0/0
	Total 0 0 0 0



This Report Period Cumulative Actual Total / Expected Total

Total

of Housing Units 0 93/0

Beneficiaries Performance Measures

	Th	This Report Period		Cumulative	Actual Total / E	xpected	
	Low	Mod	Total	Low	Mod	Total Low/	Mod%
# of Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Activity Title: Acquisition, Rehabilitation and Resale (ADR)

Activity Category: Activity Status:

Rehabilitation/reconstruction of residential structures Under Way

Project Number: Project Title:

5-1 Housing Rehabilitation and Resale

Projected Start Date: Projected End Date:

03/01/2009 03/01/2013

Benefit Type: Completed Activity Actual End Date:

Direct Benefit (Households)

National Objective: Responsible Organization:

NSP Only - LMMI ICLB

Overall Jan 1 thru Mar 31, 2012 To Date **Total Projected Budget from All Sources** \$840,000.00 N/A **Total Budget** \$0.00 \$840,000.00 **Total Obligated** \$0.00 \$840,000.00 **Total Funds Drawdown** \$0.00 \$840,000.00 **Program Funds Drawdown** \$0.00 \$840,000.00 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$0.00 \$238,654.18 **ICLB** \$0.00 \$238,654.18 **Match Contributed** \$0.00 \$0.00

Activity Description:

Acquire and rehabilitate foreclosed properties for sale to eligible home buyers.

Location Description:

NSP eligible areas.

Activity Progress Narrative:

Nine units are completed except for seasonal work.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected Total Total # of Properties 0 14/10

This Report Period Cumulative Actual Total / Expected

Total Total

of Housing Units

0 14/10

of Singlefamily Units

0 14/10



Beneficiaries Performance Measures

	This Report Period		Cumulative Actual Total / Ex		expected		
	Low	Mod	Total	Low	Mod	Total Lo	ow/Mod%
# of Households	0	0	0	0/0	1/10	1/10	100.00
# Owner Households	0	0	0	0/0	1/10	1/10	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Activity Title: New Construction

Activitiy Category: Activity Status:

Construction of new housing **Under Way**

Project Number: Project Title: 6-1

New Construction

Projected Start Date: Projected End Date:

03/01/2009 03/01/2013

Completed Activity Actual End Date: Benefit Type:

National Objective: Responsible Organization:

NSP Only - LMMI **ICLB**

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$250,000.00
Total Budget	\$0.00	\$250,000.00
Total Obligated	\$0.00	\$250,000.00
Total Funds Drawdown	\$0.00	\$215,108.77
Program Funds Drawdown	\$0.00	\$215,108.77
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$109,761.00
ICLB	\$0.00	\$109,761.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Direct Benefit (Households)

Infill Construction of new housing for sale to NSP eligible home buyers.

Location Description:

Comstock Area, Oak Park Area or Prudden Area

Activity Progress Narrative:

One new construction unit has been completed and is for sale. Plans are ready for construction of a 2-unit project on an infill lot. The project will not be started until sufficient funding is available from program income and other sources.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total 0 2/2

Beneficiaries Performance Measures

This Report Period Cumulative Actual Total / Expected

Low Mod **Total** Low Mod **Total Low/Mod%**



of Housing Units

of Households 0 0 0/0 0/2 0/2 0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Activity Title: Down Payment Assistance (DPA)

Activitiy Category:

Homeownership Assistance to low- and moderate-income

Project Number:

7-1

Projected Start Date:

03/01/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Planned

Project Title:

Home Buyer Assistance

Projected End Date:

03/01/2013

Completed Activity Actual End Date:

Responsible Organization:

City of Lansing

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total Budget	\$0.00	\$0.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Lansing	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Down payment assistance for NSP eligible home buyers purchasing a foreclosed home in one of the City's priority NSP areas.

Location Description:

NSP eligible priority areas.

Activity Progress Narrative:

This activity was cancelled. Home Buyer assistance is available from other sources to assist NSP buyers.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Housing Units

O 0/0

Beneficiaries Performance Measures

 This Report Period
 Cumulative Actual Total / Expected

 Low
 Mod
 Total Low/Mod%

 # of Households
 0
 0
 0/0
 0/0
 0/0
 0/0
 0



Owner Households 0 0 0/0 0/0 0/0 0/0 0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Activity Title: Acquisition

Activity Category: Activity Status:

Land Banking - Acquisition (NSP Only) Under Way

Project Number: Project Title:

8-1 Land Bank Acquisition, Disposition and Maintenance

Projected Start Date: Projected End Date:

03/01/2009 03/01/2019

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

NSP Only - LMMI ICLB

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$1,552,944.00
Total Budget	\$0.00	\$1,552,944.00
Total Obligated	\$0.00	\$1,552,944.00
Total Funds Drawdown	\$0.00	\$848,281.50
Program Funds Drawdown	\$0.00	\$848,281.50
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$965,666.40
ICLB	\$0.00	\$965,666.40
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition of foreclosed properties for rehabilitation, sale, demolition or land banking. Includes the cost of property maintenance.

Location Description:

Comstock area, Oak Park, Prudden, Vision 2020, Baker Donora, Urbandale, Potter Walsh and Southwest Lansing.

Activity Progress Narrative:

Acquisition is complete. Funds remain available for maintenance of properties during the remaining term of the grant.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	66/70
	This Report Period	Cumulative Actual Total / Expected

Total Total # of Housing Units 0 Cumulative Actual Total 7 Expected Total 68/70



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address	City	County	State	Zip	Status / Accept
			Michigan	-	Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Affordable fixed-rate mortgages	\$0.00
Total Other Funding Sources	\$0.00



Activity Title: General Program Administration

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:

9 Administration

Projected Start Date: Projected End Date:

10/01/2008 03/01/2019

Benefit Type: Completed Activity Actual End Date:

N/A

National Objective: Responsible Organization:

N/A City of Lansing

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$599,216.00
Total Budget	\$0.00	\$599,216.00
Total Obligated	\$0.00	\$599,216.00
Total Funds Drawdown	\$0.00	\$153,096.61
Program Funds Drawdown	\$0.00	\$153,096.61
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$28,844.37
City of Lansing	\$0.00	\$28,844.37
Match Contributed	\$0.00	\$0.00

Activity Description:

General administrative activities required to implement the NSP grant.

Location Description:

N/A

Activity Progress Narrative:

Administrative activity during the quarter included processing, paying and posting bills, drawing funds, budgeting, analyzing and reporting grant activity. Administrative work also included continuded processing the Consolidated Plan amendment, review and approval for a sales and disposition policy for vacant units, obtaining SHPO clearance for demolition and planning for an RFP for analysis of impediments to fair housing.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address City County State Zip Status / Accept

Michigan - Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources

